



# CITY OF EDMONDS

121 5<sup>TH</sup> AVENUE NORTH · EDMONDS, WA 98020 · 425-771-0220 · FAX 425-672-5750  
Website: [www.edmondswa.gov](http://www.edmondswa.gov)

DAVE EARLING  
MAYOR

## Main Street Decorative Lighting and Sidewalk Enhancement Project

### Construction Progress Report #4 November 2, 2012

---

#### PROJECT DESCRIPTION

The Main Street Decorative Lighting and Sidewalk Enhancement project will reconstruct Main Street and provide new streetscape improvements between 5<sup>th</sup> and 6<sup>th</sup> Avenues. Improvements include new and wider sidewalks, curb and gutter, street trees, street lighting, mid-block pedestrian crosswalk, flower basket poles, public art, benches, trash receptacles and bike racks. Utility improvements include the relocation and removal of overhead utilities and poles, replacement of the aging watermain and new stormwater facilities.

---

#### SCHEDULE

Construction Start Date: September 10, 2012

Expected Completion Date: November 19, 2012

**The construction schedule is subject to weather conditions and may be revised accordingly.**

---

#### PROJECT UPDATE

Work Accomplished through November 2, 2012:

- Place first layer of asphalt concrete on Main St. (complete).
- Place concrete curb and gutter on Main St (complete).
- Removal of PUD poles (complete).
- Installation of new stormwater pipe and catch basins on Main St.(complete)
- Installation of irrigation and electrical utilities to tree wells on Main St (complete).
- Removal of concrete beneath Intersection of Main St./6<sup>th</sup> Ave (complete)
- Prepare street subgrade at Intersection of Main St./6<sup>th</sup> Ave (underway)
- Installation of irrigation and electrical utilities at Main St./6<sup>th</sup> Ave (underway)
- Foundations for lights and flower poles (underway)

Work anticipated in the next two weeks:

- Remove remaining sidewalk along Main St.
- Place new sidewalk

- Place mid-block decorative crosswalk
  - Place decorative crosswalks at Main St./6<sup>th</sup> Ave
  - Install new street lights and flower poles
  - Construct retaining wall on south side of Main St. adjacent to Starbuck's
  - Place final layer of asphalt pavement
  - Plantings/Irrigation
  - Pavement Markings/Signage
- 

## PUBLIC OUTREACH

- A public meeting was held on September 4, 2012 with the Main St. businesses, property owners and contractor.
  - Construction notices showing available parking adjacent to Main Street were provided to the businesses.
  - Additional signage to delineate access to businesses and provide notice that businesses are open during construction.
  - Placement of a variable changeable message sign on Main St, east of 6<sup>th</sup> Ave, to notify the public about the project and business access.
  - King 5 News highlighted the project during their morning news on Thursday, October 4<sup>th</sup>.
  - City staff attended the October 5<sup>th</sup> Downtown Edmonds Merchant Association meeting.
- 

## PHOTOS



**Main Street Paving**



**Main Street Audience**

---

## CONTACT INFORMATION

If you have questions, please contact:

- Pam Lemcke, Project Manager or Rob English, City Engineer (425)771-0220